

## Capital Planning and Construction Department Construction Project Status

Location	Fund Source	Project Name	Current Status	Construction Cost	Expected Completion	PM	On Time	On Budget
Bear Valley ES	2019 Bond	Bear Valley ES Domestic Water Filtration Issues	Issues include tanks not refilling properly, hot tapping pipes, pump skid, Clack valves, phosphate test & pipe bracing. New electronics ordered and to be installed with remaining work in winter break 24 25.			Peters	Yes	Yes
	2019 Bond; Board Memo #024(22 23) Approval of Budget Revisions		Season 1 work finished with approximately 60% of the roof replaced and 100% of interior structural improvements *	O	A			



Fund

Project Name